

ACTIVITY ID	ACTIVITY DESCRIPTION	COST ACCOUNT	BUDGET COST	EARNED VAL (COST)	COST COMPL	EARLY START	EARLY FINISH	ORIG DUR	REM DUR	ACT % COMPL
LOCATION 1A TO 1										
U01105	SITWORK STAGING AREA 1	11300	29400.00	29400.00		14MAY97A	11JUN97A	16	0	100
U01120	SITE WORK LOC 1	11300	23300.00	23300.00		09JUN97A	20JUN97A	10	0	100
U01125	EXCAVATE & DEMO VAULTS LOC 1	11400	110500.00	110500.00		09JUL97A	14AUG97A	15	0	100
U01130	CUT & PREP PCCP LOC 1A-1	11500	7200.00	7200.00		12AUG97A	29AUG97A	6	0	100
U01135	INSTALL CP CONDUIT LOC 1A-1	11600	9870.00	9870.00		25AUG97A	03SEP97A	4	0	100
U01140	INSTALL LINER/ WELDING & C.P. 1-1A	11700	128100.00	128100.00	100	02SEP97A	20JAN98A	15	0	100
		11800	53600.00	53600.00	100					
U01160	FORM/POUR VAULT LOC 1	12000	108500.00	68355.00		08JAN98A	13AUG98	25	9	63
U01150	ANNULAR GROUT LOC 1A-1	11900	32100.00	32100.00		04FEB98A	12FEB98A	6	0	100
U01170	INSTALL GATE VALVE LOC 1	12100	149548.00	134593.20		19MAR98A	03AUG98	5	1	90
U01155	CEMENT LINING LOC 1-1A	12200	22400.00	21728.00		28MAR98A	31JUL98	4	0	97
U01145	INSTALL OPEN CUT PIPE LOC 1	11700	15400.00	15400.00	100	28APR98A	04AUG98	6	2	70
		11800	6500.00	0.00	0					
U01180	EXCAVATE & DEMO LOC 1A	11400	27300.00	21840.00		06JUL98A	04AUG98	10	2	80
U01165	VALVES, PIPING LOC 1	12100	18500.00	0.00		14AUG98	27AUG98	10	10	0
U01175	BACKFILL LOC 1	11400	19000.00	0.00		28AUG98	09SEP98	8	8	0
LOCATION 1 TO 2										
U02110	SITE WORK STAGING AREA 2	11300	34600.00	34600.00		23JUN97A	11JUL97A	15	0	100
U02120	SITE WORK LOC 2	11300	31800.00	31800.00		24JUN97A	11JUL97A	12	0	100
U02125	EXCAVATE & DEMO VAULTS LOC 2	11400	86800.00	86800.00		25JUL97A	30JAN98A	12	0	100
U02130	CUT & PREP PCCP LOC 1-2	11500	12200.00	12200.00		10SEP97A	02OCT97A	8	0	100
U02135	INSTALL CP CONDUIT LOC 1-2	11600	15200.00	15200.00		15SEP97A	17OCT97A	6	0	100
U02140	INSTALL LINER/ WELDING & C.P. 1-351+37	11700	178650.00	178650.00	100	07OCT97A	05NOV97A	13	0	100
		11800	74700.00	74700.00	100					
U02141	INSTALL LINER/ WELDING & C.P. 2-351+37	11700	59550.00	59550.00	100	07NOV97A	02DEC97A	3	0	100
		11800	24900.00	24900.00	100					
U02160	FORM/POUR VAULT LOC 2	12000	63200.00	55616.00		08JAN98A	04AUG98	20	2	88
U02145	INSTALL OPEN CUT PIPE LOC 2	11700	5100.00	5100.00	100	12FEB98A	04JUN98A	3	0	100
		11800	2200.00	2200.00	100					
U02150	ANNULAR GROUT LOC 1-2	11900	54400.00	54400.00		13FEB98A	23FEB98A	8	0	100
U02155	CEMENT LINING LOC 1-2	12200	38000.00	36480.00		26MAR98A	31JUL98	7	0	96
U02190	BACKFILL LOC 2	11400	12300.00	12300.00		15JUN98A	27JUL98A	6	0	100
U02165	VALVES, PIPING LOC 2	12100	14100.00	0.00		05AUG98	18AUG98	10	10	0
LOCATION 2 TO 3										
U03120	SITE WORK LOC 3	11300	26000.00	26000.00		27JUN97A	15JUL97A	12	0	100
U03125	EXCAVATE VAULTS LOC 3	11400	89900.00	89900.00		13AUG97A	09OCT97A	12	0	100
U03130	CUT & PREP PCCP LOC 2-3	11500	9800.00	9800.00		25SEP97A	14NOV97A	8	0	100
U03135	INSTALL CP CONDUIT LOC 2-3	11600	25880.00	25880.00		22OCT97A	12NOV97A	8	0	100
U03140	INSTALL LINER/ WELDING & C.P. 3-2	11700	184400.00	184400.00	100	17NOV97A	21JAN98A	8	0	100
		11800	77100.00	77100.00	100					
U03160	FORM/POUR VAULT LOC 3	12000	35200.00	34496.00		13JAN98A	31JUL98	15	0	98